



Construction Update: Week of June 16, 2025



MILESTONE MARKER:
Western bridge span demolition is finished.

Businesses are open during construction.

The construction team completed the western bridge span demolition. Work continues with shoring construction for the retaining walls and bridge abutment walls. Carpenters are working off-site to pre-fabricate forms that will be used to build the walls.



TRAFFIC IMPACTS


- The long-term traffic shift remains in place on South Palm Canyon Drive from just north of Sunny Dunes Road to Mesquite Road with one lane open in each direction.
- Please reduce speed and travel with caution in the project area. Please use alternate routes when possible.



Please plan ahead and use  alternate routes to avoid delays.

Demolition & excavation of the western bridge span completed June 2025.

This schedule may change due to weather or field conditions.



STAY CONNECTED

Hotline (760) 502-0072 info@SouthPalmCanyonBridge.com



  @SouthPalmCanyonBridge

www.SouthPalmCanyonBridge.com